

Yelvertoft Parish Council

July 2023

# Yelvertoft Solar Farm - Construction Update



# Construction progress

- Electrical work to connect the solar panels is progressing well.
- Work on the substation is underway and progressing as expected.
- Monitoring equipment has arrived and is being installed.
- The transformer for the substation is due to come in early July. This will be managed with Highways and the route agreed as it is likely to be classed as an abnormal load.
- Construction of the swales is scheduled to start at the beginning of July.





## Next steps – indicative timeline\*

- **June – Sept 2023** Deliveries of further infrastructure to site for the substation and connection works
- **Early July 2023** Start swale construction
- **Summer 2023** Infrastructure installation and cabling
- **Late Summer 2023** Testing and commissioning
- **Late Autumn 2023** Expected contractor demobilisation

*\* Progress is dependent on many factors, for example weather conditions*