

Yelvertoft Solar Farm- Construction Update

Construction progress

- The verification report regarding the swale works has been validated for review by West Northamptonshire Council.
- The following works are on-going:
 - Works on the bell mouth at the site access on Crick Road is scheduled for late February / early March
 - Tower works for grid connection
 - Cabling works associated with grid connection



Swales have drained and are gaining in grass cover



Grid connection works are ongoing

Progress on other matters and next steps

- No questions or comments from the public were received in December/January.
- It is expected that the substation and high voltage infrastructure for connection are almost complete to allow testing work to begin.
- Energisation of the solar farm is expected in late February, subject to working with National Grid on testing and timings.

