

## Yelvertoft Solar Farm- Construction Update

### Construction progress and next steps

- The verification report regarding the swale works is being reviewed by West Northamptonshire Council.
- Works on the bell mouth at the site access on Crick Road is scheduled for late April/early May. We will notify the Parish Council in advance of the works.
- Tower works for the grid connection are complete.
- Cabling works associated with grid connection are complete, with cabling for communications ongoing.
- It is expected that the substation and high voltage infrastructure for connection will be completed by mid-April.
- The testing programme to enable energisation of the solar farm is now expected in late April, subject to working with National Grid on timings to allow the testing programme to begin.



### Progress on other matters

- No questions or comments from the public were received in February.
- Further discussions are underway with Earth Energy Education on organising primary school visits for years 5-6 to site in the summer.